BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE.

DIVISION: BYATARAYANAPURA.

SUB DIVISION: VIDYARANYAPURA.

ANNEXURE – 02

PRE-MESUREMENT

Name of Work: *Package No. 04 (Consists of 3 Works).*

Est Cost: 900.00 Lakhs

Work Order: BBMP/EE/BTP/WO/73/2022-23 Dated: 19-11-2022.

Agency: Chidananda Murthy. R

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

PRE-MEASUREMENT

Name of work: Package No. 04 (Consists of 3 Works).

Estimated Cost : Rs. 900.00 Lakhs

Job Code: 009-23-000002

Head of Account : P-3877 Amruth Nagarothana

Name of Agency: Sri Chidananda Murthy. R, No. 16, 2nd Cross, Vinayaka Layout, Horamavu, Bengaluru - 560043.

Name of Agency: BBMP/EE/BTP/WO/73/2022-23 Dated: 19-11-2022.

Measurements Recarded on : 16.12.2022

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
1		Removing and resetting of footpath slab								Sqm
		Nethravathi Bar Road								
		From Thindlu Main Road to 1st Main Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.50	0.90	0.90	0.90		11.25	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.60	0.90	0.90	0.90		9.54	
		LHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.50	0.90	0.90	0.90		11.25	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.60	0.90	0.90	0.90		9.54	
		1st Main Bullet Krishnappa Layout								
		From Thindlu Main Road to 5th Cross Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.60	0.90	0.90	0.90		11.34	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	

222.42

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	12.10	0.90	0.90	0.90		10.89	282.42
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.50	0.90	0.90	0.90		9.45	
		LHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.60	0.90	0.90	0.90		11.34	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	11.50	0.90	0.90	0.90		10.35	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.50	0.90	0.90	0.90		9.45	
		5th Cross Bullet Krishnappa Layout								
		From Sathya Green Apartment to Bullet Krishnappa Layout Road								
		RHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.60	0.90	0.90	0.90		9.54	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.50	0.90	0.90	0.90		11.25	
		LHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.20	0.90	0.90	0.90		10.98	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.60	0.90	0.90	0.90		9.54	
		4th Cross Sonnappa Layout								
		From Dead end to 12th A Main Sir MV layout								
		RHS								
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	12.50	0.75	0.75	0.75		9.38	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.20	0.75	0.75	0.75		7.65	
		LHS								
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	11.20	0.75	0.75	0.75		8.40	

Assistant Executive Engineer
Kengeri Sub Divis
BBMP, Bangalore

Contractor PMC Assistant Engineer Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.75	0.75	0.75		11.25	
			1	9.50	0.75	0.75	0.75		7.13	
		3rd Cross Sonnappa Layout								
		From Dead end to 12th A Main Sir MV layout								
		RHS								
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	3.80	0.75	0.75	0.75		2.85	
			1	13.50	0.75	0.75	0.75		10.13	
			1	5.50	0.75	0.75	0.75		4.13	
			1	10.40	0.75	0.75	0.75		7.80	
		LHS								
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	7.00	0.75	0.75	0.75		5.25	
			1	9.50	0.75	0.75	0.75		7.13	
			1	4.90	0.75	0.75	0.75		3.68	
			1	10.40	0.75	0.75	0.75		7.80	
		2nd Cross Sonnappa Layout								
		From Dead end to 12th A Main Sir MV layout								
		RHS								
			1	12.00	0.75	0.75	0.75		9.00	
			1	5.60	0.75	0.75	0.75		4.20	
		LHS								
			1	6.80	0.75	0.75	0.75		5.10	
			1	5.90	0.75	0.75	0.75		4.43	
		1st Cross Sonnappa Layout								
		From Dead end to 12th A Main Sir MV layout								
		RHS								
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.60	0.75	0.75	0.75		7.95	
			1	12.50	0.75	0.75	0.75		9.38	
		LHS								
			1	10.60	0.75	0.75	0.75		7.95	
			1	15.00	0.75	0.75	0.75		11.25	
			1	12.60	0.75	0.75	0.75		9.45	
			1	10.50	0.75	0.75	0.75		7.88	
		12th A Main Sir MV Layout								
		From Sathya Green Apartment to Sir MV Layout Main Road								
		RHS								
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	12.60	0.75	0.75	0.75		9.45	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	13.50	0.75	0.75	0.75		10.13	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	12.30	0.75	0.75	0.75		9.23	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.50	0.75	0.75	0.75		7.88	
			1	15.00	0.75	0.75	0.75		11.25	
			1	3.20	0.75	0.75	0.75		2.40	
	LHS									
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.80	0.75	0.75	0.75		8.10	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	12.60	0.75	0.75	0.75		9.45	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.50	0.75	0.75	0.75		7.88	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	3.20	0.75	0.75	0.75		2.40	
	Cross Road Bullet Krishnappa Layout									
	From 5th Cross to Dead End									
	RHS									
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	5.80	0.75	0.75	0.75		4.35	
			1	15.00	0.75	0.75	0.75		11.25	
			1	6.10	0.75	0.75	0.75		4.58	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.60	0.75	0.75	0.75		7.95	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	9.50	0.75	0.75	0.75		7.13	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.20	0.75	0.75	0.75		7.65	
	LHS									
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	

1044.25

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

1504.64

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	10.00	0.75	0.75	0.75		7.50	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	12.60	0.75	0.75	0.75		9.45	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	14.60	0.75	0.75	0.75		10.95	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	12.80	0.75	0.75	0.75		9.60	
	Parwathamma Layout Main Road									
	From Sathya Green Apartment to Thindlu Main Road									
	RHS									
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	3.25	0.90	0.90	0.90		2.93	
	LHS									
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	3.25	0.90	0.90	0.90		2.93	
	Ananda Layout 6th Cross Road									
	From Dead End to Main Road									
	RHS									
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore

BMC

Assistant Engineer

2013-24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	9.30	0.75	0.75	0.75		6.98	
		LHS								
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	15.00	0.75	0.75	0.75		11.25	
			1	9.30	0.75	0.75	0.75		6.98	
		Ananda Layout 5th Cross Road								
		From Sir MV Layout to Ananda Layout Main Road								
		RHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	9.00	0.90	0.90	0.90		8.10	
		LHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	9.00	0.90	0.90	0.90		8.10	
		Ananda Layout Main Road								
		From Dead End to Siddalingeshwara Layout Main Road								
		RHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	

2582.14

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	14.00	0.90	0.90	0.90		12.60	
		LHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.60	0.90	0.90	0.90		9.54	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	5.80	0.90	0.90	0.90		5.22	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	4.90	0.90	0.90	0.90		4.41	
		Ananda Layout 2nd Main Road								
		From Main Road to Dead End								
		RHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.50	0.90	0.90	0.90		11.25	
			1	15.00	0.90	0.90	0.90		13.50	
			1	5.50	0.90	0.90	0.90		4.95	
		LHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.60	0.90	0.90	0.90		11.34	
			1	15.00	0.90	0.90	0.90		13.50	
			1	5.80	0.90	0.90	0.90		5.22	
		Thindlu Shanimahathma Temple Road From GKVK Double Road to Govt Hospital Thindlu								
		RHS								
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.80	0.90	0.90	0.90		9.72	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.60	0.90	0.90	0.90		11.34	

2932.14

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

3063.23

Contractor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	3063-22
			1	15.00	0.90	0.90	0.90		13.50	
			1	9.50	0.90	0.90	0.90		8.55	
	LHS									
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	13.50	0.90	0.90	0.90		12.15	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	12.80	0.90	0.90	0.90		11.52	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	1.30	0.90	0.90	0.90		1.17	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	5.90	0.90	0.90	0.90		5.31	
	Thindlu Gowdara Beedi 1st Main									
	From Thindlu Main Road to Dead End									
	RHS									
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	4.10	0.90	0.90	0.90		3.69	
			1	14.20	0.90	0.90	0.90		12.78	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.30	0.90	0.90	0.90		13.77	
	LHS									
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.60	0.90	0.90	0.90		9.54	
			1	15.00	0.90	0.90	0.90		13.50	
			1	4.10	0.90	0.90	0.90		3.69	
			1	14.20	0.90	0.90	0.90		12.78	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.50	0.90	0.90	0.90		9.45	
						Total Qty =			3559.13	
						Qty Ltd to Approved Qty =			3554.10	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
	Measurements Recarded on :	18.01.2023								
3		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead By Mechanical Means - Cement Concrete Grade M-15 & M-20								Cum
		Dismantling of Deck Slabs								
		3rd A Cross Kodige Enclave	1	6.70			1.50	0.23	2.31	
		4th A Cross Kodige Enclave	1	5.80			1.50	0.23	2.00	
		Cross Road	1	5.00			1.50	0.23	1.73	
		11 Cross connecting Road Canara bank Layout								
			1	6.00			1.50	0.23	2.07	
		4th Cross Siddivinayaka Layout								
			1	6.00			1.50	0.23	2.07	
		Anjaneyaswamy Layout								
		2nd Cross Enterance	1	7.50			1.50	0.23	2.59	
		3rd Cross Enterance	1	6.30			1.50	0.23	2.17	
		4th Cross Enterance	1	6.20			1.50	0.23	2.14	
		Sir MV Layout 13rd A Cross Opp								
			1	3.60			1.50	0.23	1.24	
		Bullet Krishnappa Layout								
			1	5.80			1.50	0.23	2.00	
			1	5.70			1.50	0.23	1.97	
		RCC Drain Thindlu Main Road								
		Deck Slab	1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	10.50			1.20	0.15	1.89	
		Side Walls	2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	10.50			0.15	0.90	2.84	
		Bottom Concrete	1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	
			1	15.00			1.20	0.15	2.70	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

93.31

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage		Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
				1	10.50			1.20	0.15	1.89	23.71
					Total Qty =					85.60	
					Qty Ltd to Approved Qty =					85.39	

Assistant Engineer
New Ward No. 11

Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Measurements Recarded on : 25.01.2023								
4		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.								Cum
		Desilting of Drains								
		Thindlu Nethravathi Bar Road								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.10	0.45	0.45	0.45	0.45	3.06	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.10	0.45	0.45	0.45	0.45	3.06	
		1st Main Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

112.43

Contractor PMC Assistant Engineer Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.45	0.45	0.45	0.45	3.04	112.43
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
		5th Cross Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	4.80	0.45	0.45	0.45	0.45	0.97	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	4.80	0.45	0.45	0.45	0.45	0.97	
		Cross Road Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.60	0.45	0.45	0.45	0.45	3.16	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	

245.11

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.45	0.45	0.45	0.45	3.04	246.11
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.60	0.45	0.45	0.45	0.45	3.16	
		4th Cross Sonnappa Layout								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	14.40	0.45	0.45	0.45	0.45	2.92	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	14.40	0.45	0.45	0.45	0.45	2.92	
		3rd Cross Sonnappa Layout								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	7.00	0.45	0.45	0.45	0.45	1.42	
			1	13.50	0.45	0.45	0.45	0.45	2.73	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	10.40	0.45	0.45	0.45	0.45	2.11	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	7.00	0.45	0.45	0.45	0.45	1.42	
			1	13.50	0.45	0.45	0.45	0.45	2.73	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	10.40	0.45	0.45	0.45	0.45	2.11	
		2nd Cross Sonnappa Layout								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	12.00	0.45	0.45	0.45	0.45	2.43	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	12.00	0.45	0.45	0.45	0.45	2.43	
		1st Cross Sonnappa Layout								
		RHS								
			1	16.00	0.45	0.45	0.45	0.45	3.24	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	16.00	0.45	0.45	0.45	0.45	3.24	
		LHS								352.89

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Treasight Consultants Pvt. Ltd. Bangalore
PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	16.00	0.45	0.45	0.45	0.45	3.24	353.89
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	16.00	0.45	0.45	0.45	0.45	3.24	
		12th A Main Sir MV Layout								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	3.20	0.45	0.45	0.45	0.45	0.65	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	3.20	0.45	0.45	0.45	0.45	0.65	
		Parwathamma Layout Main Road								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	489.24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.45	0.45	0.45	0.45	3.04	489.24
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	3.25	0.45	0.45	0.45	0.45	0.66	
	LHS									
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	3.25	0.45	0.45	0.45	0.45	0.66	
	Ananda Layout 6th Cross Road									
	RHS									
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	9.30	0.45	0.45	0.45	0.45	1.88	
	LHS									
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	9.30	0.45	0.45	0.45	0.45	1.88	
	Ananda Layout 5th Cross Road									
	RHS									
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	9.00	0.45	0.45	0.45	0.45	1.82	
	LHS									
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	

612.061

Assistant Engineer
Kodigehalli Sub Division
BMP Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.45	0.45	0.45	0.45	3.04	614.61
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	9.00	0.45	0.45	0.45	0.45	1.82	
		Ananda Layout Main Road								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	14.00	0.45	0.45	0.45	0.45	2.84	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	14.00	0.45	0.45	0.45	0.45	2.84	
		Ananda Layout 2nd Main Road								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	16.70	0.45	0.45	0.45	0.45	3.38	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	750.02

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Construction Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.45	0.45	0.45	0.45	3.04	750.02
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	16.70	0.45	0.45	0.45	0.45	3.38	
		Thindlu Shanimahathma Temple Road								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	13.90	0.45	0.45	0.45	0.45	2.81	
		LHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	13.90	0.45	0.45	0.45	0.45	2.81	
		Thindlu Gowdara Beedi 1st Main								
		RHS								
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	886.61

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	No.	Mesurement L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	4.10	0.45	0.45	0.45	0.45	0.83	
			1	14.20	0.45	0.45	0.45	0.45	2.88	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.30	0.45	0.45	0.45	0.45	3.10	
	LHS									
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	4.10	0.45	0.45	0.45	0.45	0.83	
			1	14.20	0.45	0.45	0.45	0.45	2.88	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.00	0.45	0.45	0.45	0.45	3.04	
			1	15.30	0.45	0.45	0.45	0.45	3.10	
	Anyaneyaswamy Layout 1st Cross									
	RHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	3.60	0.60	0.60	0.60	0.60	1.30	
	LHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	3.60	0.60	0.60	0.60	0.60	1.30	
	Anyaneyaswamy Layout 2nd Cross									
	RHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	7.05	0.60	0.60	0.60	0.60	2.54	
	LHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	7.05	0.60	0.60	0.60	0.60	2.54	
	Anyaneyaswamy Layout 3rd Cross									
	RHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	10.20	0.60	0.60	0.60	0.60	3.67	
	LHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	10.20	0.60	0.60	0.60	0.60	3.67	
	Anyaneyaswamy Layout 4th Cross									
	RHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	10.50	0.60	0.60	0.60	0.60	3.78	
	LHS		4	30.00	0.60	0.60	0.60	0.60	43.20	
			1	10.50	0.60	0.60	0.60	0.60	3.78	
									1292.69	
	New Culverts									
	3rd A Cross Kodige Enclave		1	6.70			1.80	1.00	12.06	
	4th A Cross Kodige Enclave		1	5.80			1.80	1.00	10.44	
	Cross Road		1	5.00			1.80	1.00	9.00	
	11 Cross connecting Road Canara bank		1	6.00			1.80	1.00	10.80	
	4th Cross Siddivinayaka Layout		1	6.00			1.80	1.00	10.80	
	Anjaneyaswamy Layout									
	1st Cross Enterance		1	5.50			1.80	1.00	9.90	
	2nd Cross Enterance		1	7.50			1.80	1.00	13.50	
	3rd Cross Enterance		1	6.30			1.80	1.00	11.34	
	4th Cross Enterance		1	6.20			1.80	1.00	11.16	
	Sir MV Layout 13rd A Cross Opp									

Contractor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	No.	Mesurement L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	3.60			1.80	1.00	6.48	
	Bullet Krishnappa Layout									
			1	5.80			1.80	1.00	10.44	
			1	5.70			1.80	1.00	10.26	
	RCC Drain									
	RCC Drain Thindlu Main Road from Govt School to SWD		1	15.00			1.30	1.20	23.40	
			1	15.00			1.30	1.20	23.40	
			1	15.00			1.30	1.20	23.40	
			1	15.00			1.30	1.20	23.40	
			1	15.00			1.30	1.20	23.40	
			1	15.00			1.30	1.20	23.40	
			1	10.50			1.30	1.20	16.38	
	Anjaneyaswamy Layout Main Road									
	Anjaneyaswamy Layout Main Road from Thindlu Main Road to SWD		1	15.00			1.00	1.00	15.00	
			1	2.30			1.00	1.00	2.30	
			1	15.00			1.00	1.00	15.00	
			1	15.00			1.00	1.00	15.00	
			1	9.10			1.00	1.00	9.10	
			1	15.00			1.00	1.00	15.00	
			1	30.00			1.00	1.00	30.00	
			1	30.00			1.00	1.00	30.00	
			1	30.00			1.00	1.00	30.00	
			1	15.00			1.00	1.00	15.00	
			1	4.20			1.00	1.00	4.20	
			1	15.00			1.00	1.00	15.00	
			1	11.00			1.00	1.00	11.00	
			1	15.00			1.00	1.00	15.00	
			1	9.70			1.00	1.00	9.70	
			1	15.00			1.00	1.00	15.00	
			1	15.00			1.00	1.00	15.00	
			1	15.00			1.00	1.00	15.00	
			1	13.00			1.00	1.00	13.00	
			1	30.00			1.00	1.00	30.00	
			1	30.00			1.00	1.00	30.00	
			1	15.00			1.00	1.00	15.00	
									647.26	
				Total Qty =					**1939.95**	
				Qty Ltd to Approved Qty =					**1939.51**	

Assistant Engineer
New Ward No. 11

Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor PMC Assistant Engineer Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Measurements Recarded on : 08.02.2023								
5		Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates								Cum
		New Culverts								
		3rd A Cross Kodige Enclave	1	6.70			1.80	0.20	2.41	
		4th A Cross Kodige Enclave	1	5.80			1.80	0.20	2.09	
		Cross Road	1	5.00			1.80	0.20	1.80	
		11 Cross connecting Road Canara bank Layout								
			1	6.00			1.80	0.20	2.16	
		4th Cross Siddivinayaka Layout								
			1	6.00			1.80	0.20	2.16	
		Anjaneyaswamy Layout								
		1st Cross Enterance	1	5.50			1.80	0.20	1.98	
		2nd Cross Enterance	1	7.50			1.80	0.20	2.70	
		3rd Cross Enterance	1	6.30			1.80	0.20	2.27	
		4th Cross Enterance	1	6.20			1.80	0.20	2.23	
		Sir MV Layout 13rd A Cross Opp								
			1	3.60			1.80	0.20	1.30	
		Bullet Krishnappa Layout								
			1	5.80			1.80	0.20	2.09	
			1	5.70			1.80	0.20	2.05	
		RCC Drain								
		RCC Drain Thindlu Main Road from Govt School to SWD	1	15.00			1.30	0.20	3.90	
			1	15.00			1.30	0.20	3.90	
			1	15.00			1.30	0.15	2.93	
			1	15.00			1.30	0.15	2.93	
			1	15.00			1.30	0.15	2.93	
			1	15.00			1.30	0.15	2.93	
			1	10.50			1.30	0.15	2.05	
		Anjaneyaswamy Layout Main Road								
		Anjaneyaswamy Layout Main Road from Thindlu Main Road to SWD								
			1	15.00			1.00	0.15	2.25	
			1	2.30			1.00	0.15	0.35	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	9.10			1.00	0.15	1.37	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00			1.00	0.15	2.25	59.74
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	4.20			1.00	0.15	0.63	
			1	15.00			1.00	0.15	2.25	
			1	11.00			1.00	0.15	1.65	
			1	15.00			1.00	0.15	2.25	
			1	9.70			1.00	0.15	1.46	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	13.00			1.00	0.15	1.95	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
				Total Qty =					101.43	
				Qty Ltd to Approved Qty =					101.36	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Engineer
New Ward No. 11

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore

RMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Measurements Recarded on : 26.04.2023								
6		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates								Cum
		RCC Culvert								
		Raft								
		New Culverts								
		3rd A Cross Kodige Enclave	1	6.70			1.60	0.20	2.41	
		4th A Cross Kodige Enclave	1	5.80			1.60	0.20	2.09	
		Cross Road	1	5.00			1.60	0.20	1.80	
		11 Cross connecting Road Canara bank Layout								
			1	6.00			1.60	0.20	2.16	
		4th Cross Siddivinayaka Layout								
			1	6.00			1.60	0.20	2.16	
		Anjaneyaswamy Layout								
		1st Cross Enterance	1	5.50			1.60	0.20	1.98	
		2nd Cross Enterance	1	7.50			1.60	0.20	2.70	
		3rd Cross Enterance	1	6.30			1.60	0.20	2.27	
		4th Cross Enterance	1	6.20			1.60	0.20	2.23	
		Sir MV Layout 13rd A Cross Opp								
			1	3.60			1.60	0.20	1.30	
		Bullet Krishnappa Layout								
			1	5.80			1.60	0.20	2.09	
			1	5.70			1.60	0.20	2.05	
		RCC Drain								
		RCC Drain Thindlu Main Road from Govt School to SWD	1	15.00			1.30	0.15	3.90	
			1	15.00			1.30	0.15	3.90	
			1	15.00			1.30	0.15	2.93	
			1	15.00			1.30	0.15	2.93	
			1	15.00			1.30	0.15	2.93	
			1	15.00			1.30	0.15	2.93	
			1	10.50			1.30	0.15	2.05	
		Anjaneyaswamy Layout Main Road								
		Anjaneyaswamy Layout Main Road from Thindlu Main Road to SWD								
			1	15.00			1.00	0.15	2.25	
			1	2.30			1.00	0.15	0.35	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	9.10			1.00	0.15	1.37	

55.24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00			1.00	0.15	2.25	56.24
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	4.20			1.00	0.15	0.63	
			1	15.00			1.00	0.15	2.25	
			1	11.00			1.00	0.15	1.65	
			1	15.00			1.00	0.15	2.25	
			1	9.70			1.00	0.15	1.46	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	13.00			1.00	0.15	1.95	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
			1	15.00			1.00	0.15	2.25	
		Side Wall								
		New Culverts								
		3rd A Cross Kodige Enclave	2	6.70			0.20	0.50	1.34	
		4th A Cross Kodige Enclave	2	5.80			0.20	0.55	1.28	
		Cross Road	2	5.00			0.20	0.50	1.00	
		11 Cross connecting Road Canara bank Layout	2	6.00			0.20	0.50	1.20	
		4th Cross Siddivinayaka Layout	2	6.00			0.20	0.55	1.32	
		Anjaneyaswamy Layout								
		1st Cross Enterance	2	5.50			0.20	0.55	1.21	
		2nd Cross Enterance	2	7.50			0.20	0.58	1.74	
		3rd Cross Enterance	2	6.30			0.20	0.58	1.46	
		4th Cross Enterance	2	6.20			0.20	0.55	1.36	
		Sir MV Layout 13rd A Cross Opp	2	3.60			0.20	0.50	0.72	
		Bullet Krishnappa Layout	2	5.80			0.20	0.50	1.16	
			2	5.70			0.20	0.55	1.25	116.47

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		RCC Drain								
		RCC Drain Thindlu Main Road from Govt School to SWD	2	15.00			0.15	0.90	4.05	116.47
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	15.00			0.15	0.90	4.05	
			2	10.50			0.15	0.90	2.84	
		Anjaneyaswamy Layout Main Road								
		Anjaneyaswamy Layout Main Road from Thindlu Main Road to SWD								
			2	15.00			0.15	0.50	2.25	
			2	2.30			0.15	0.50	0.35	
			2	15.00			0.15	0.55	2.48	
			2	15.00			0.15	0.55	2.48	
			2	9.10			0.15	0.55	1.50	
			2	15.00			0.15	0.56	2.52	
			2	15.00			0.15	0.56	2.52	
			2	15.00			0.15	0.55	2.48	
			2	15.00			0.15	0.58	2.61	
			2	15.00			0.15	0.58	2.61	
			2	15.00			0.15	0.56	2.52	
			2	15.00			0.15	0.58	2.61	
			2	15.00			0.15	0.60	2.70	
			2	4.20			0.15	0.58	0.73	
			2	15.00			0.15	0.59	2.66	
			2	11.00			0.15	0.58	1.91	
			2	15.00			0.15	0.58	2.61	
			2	9.70			0.15	0.56	1.63	
			2	15.00			0.15	0.60	2.70	
			2	15.00			0.15	0.60	2.70	
			2	15.00			0.15	0.59	2.66	
			2	13.00			0.15	0.60	2.34	
			2	15.00			0.15	0.60	2.70	
			2	15.00			0.15	0.60	2.70	
			2	15.00			0.15	0.60	2.70	
			2	15.00			0.15	0.60	2.70	
			2	15.00			0.15	0.60	2.70	
							Total Qty =		**206.66**	
							Qty Ltd to Approved Qty =		**206.63**	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
	Measurements Recarded on : 27.04.2023									
7		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.								Tonne
		Culvert	**Nos**	**L**			**M**	**Kg/m**	**Kgs**	
	16 mm		84	2.60			218.40	1.62	353.81	
	12 mm		52	6.70			348.40	0.89	310.08	
	16 mm		73	2.60			189.80	1.62	307.48	
	12 mm		52	5.80			301.60	0.89	268.42	
	16 mm		63	2.60			163.80	1.62	265.36	
	12 mm		52	5.00			260.00	0.89	231.40	
	16 mm		76	2.60			197.60	1.62	320.11	
	12 mm		52	6.00			312.00	0.89	277.68	
	16 mm		76	2.60			197.60	1.62	320.11	
	12 mm		52	6.00			312.00	0.89	277.68	
	16 mm		86	2.60			223.60	1.62	362.23	
	12 mm		52	6.80			353.60	0.89	314.70	
	16 mm		78	2.60			202.80	1.62	328.54	
	12 mm		52	6.20			322.40	0.89	286.94	
	16 mm		76	2.60			197.60	1.62	320.11	
	12 mm		52	6.00			312.00	0.89	277.68	
	16 mm		76	2.60			197.60	1.62	320.11	
	12 mm		52	6.00			312.00	0.89	277.68	
		RCC Drain								
	10 mm		1254	2.10			2633.40	0.62	1632.71	
	8 mm		18	100.30			1805.40	0.39	704.11	
	10 mm		217	2.10			455.70	0.62	282.53	
	8 mm		18	17.30			311.40	0.39	121.45	
	10 mm		489	2.10			1026.90	0.62	636.68	
	8 mm		18	39.10			703.80	0.39	274.48	
	10 mm		1553	2.10			3261.30	0.62	2022.01	
	8 mm		18	124.20			2235.60	0.39	871.88	
	10 mm		325	2.10			682.50	0.62	423.15	
	8 mm		18	26.00			468.00	0.39	182.52	
	10 mm		309	2.10			648.90	0.62	402.32	
	8 mm		18	24.70			444.60	0.39	173.39	
	10 mm		725	2.10			1522.50	0.62	943.95	
	8 mm		18	58.00			1044.00	0.39	407.16	
	10 mm		938	2.10			1969.80	0.62	1221.28	
	8 mm		18	75.00			1350.00	0.39	526.50	
									16246.23	
							Total Qty =		16.25	
							Qty Limited Approved Qty =		16.22	

Assistant Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Measurements Recarded on : 29.04.2023								
10		Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work.								Cum
		1st Main Bullet Krishnappa Layout								
		From Thindlu Main Road to 5th Cross Bullet Krishnappa Layout								
			1	6.00	0.80	0.80	0.80	0.25	1.20	
			1	4.00	1.50	1.50	1.50	0.25	1.50	
			1	14.00	2.00	2.00	2.00	0.25	7.00	
			1	7.00	2.00	2.00	2.00	0.25	3.50	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	3.00	2.00	2.00	2.00	0.25	1.50	
			1	4.00	4.00	4.00	4.00	0.25	4.00	
			1	9.00	1.50	1.50	1.50	0.25	3.38	
		Nethravathi Bar Road								
			1	15.00	4.50	4.50	4.50	0.20	13.50	
			1	15.00	4.50	4.50	4.50	0.20	13.50	
			1	10.00	4.50	4.50	4.50	0.20	9.00	
			1	15.00	4.50	4.50	4.50	0.20	13.50	
			1	7.00	4.50	4.50	4.50	0.25	7.88	
			1	2.00	2.00	2.00	2.00	0.25	1.00	
			1	3.00	4.00	4.00	4.00	0.25	3.00	
			2	2.00	2.00	2.00	2.00	0.25	2.00	
			1	15.00	0.40	0.40	0.40	0.25	1.50	
			1	5.00	0.40	0.40	0.40	0.25	0.50	
			1	15.00	0.40	0.40	0.40	0.25	1.50	
			1	4.00	0.40	0.40	0.40	0.25	0.40	
			1	2.00	2.00	2.00	2.00	0.25	1.00	
			1	9.00	0.40	0.40	0.40	0.25	0.90	
			1	3.00	0.40	0.40	0.40	0.25	0.30	
		Nethravathi Bar Road								
		Cross Road 1								
			1	15.00	5.50	5.00	5.25	0.25	19.69	
			1	7.00	5.00	6.30	5.65	0.25	9.89	
		5th Cross Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.95	0.80	0.88	0.25	3.28	
			1	15.00	0.80	0.75	0.78	0.25	2.91	
			1	15.00	0.75	0.80	0.78	0.25	2.91	
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	15.00	0.90	0.85	0.88	0.25	3.28	
			1	15.00	0.85	0.70	0.78	0.25	2.91	
									172.93	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. PMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.70	0.80	0.75	0.25	2.81	178.97
			1	4.80	0.80	0.90	0.85	0.25	1.02	
		LHS								
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	15.00	0.90	0.80	0.85	0.25	3.19	
			1	15.00	0.80	0.80	0.80	0.25	3.00	
			1	15.00	0.80	0.75	0.78	0.25	2.91	
			1	15.00	0.75	0.80	0.78	0.25	2.91	
			1	15.00	0.80	0.80	0.80	0.25	3.00	
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	4.80	0.90	0.80	0.85	0.25	1.02	
		Cross Road Bullet Krishnappa Layout								
		RHS								
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.20	1.05	0.25	3.94	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.60	1.00	1.10	1.05	0.25	4.10	
		LHS								
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	0.95	1.03	0.25	3.84	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.60	1.00	0.95	0.98	0.25	3.80	
		4th Cross Sonnappa Layout								
			1	15.00	0.95	0.90	0.93	0.20	2.78	
			1	15.00	0.90	0.90	0.90	0.20	2.70	
			1	15.00	0.90	0.85	0.88	0.20	2.63	

824.57

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.85	0.90	0.88	0.20	2.63	344.57
			1	14.40	0.90	0.80	0.85	0.20	2.45	
		3rd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00	0.20	3.00	
			1	15.00	0.95	0.90	0.93	0.20	2.78	
			1	7.00	0.90	0.95	0.93	0.20	1.30	
			1	13.50	0.95	0.90	0.93	0.20	2.50	
			1	15.00	0.90	0.90	0.90	0.20	2.70	
			1	10.40	0.95	0.90	0.93	0.20	1.92	
		2nd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00	0.20	3.00	
			1	12.00	1.00	1.00	1.00	0.20	2.40	
		1st Cross Sonnappa Layout								
			1	16.00	0.95	0.90	0.93	0.25	3.70	
			1	15.00	0.90	0.95	0.93	0.25	3.47	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	16.00	1.00	0.95	0.98	0.25	3.90	
		12th A Main Sir MV Layout								
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.10	1.00	0.25	3.75	
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	3.20	1.10	1.10	1.10	0.25	0.88	
		LHS								
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	0.95	0.93	0.25	3.47	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	

492.58

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.20	1.00	1.10	0.25	4.13	493.59
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	3.20	0.95	1.00	0.98	0.25	0.78	
		Parwathamma Layout Main Road								
		RHS								
			1	15.00	0.95	0.90	0.93	0.25	3.47	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	3.25	0.95	1.00	0.98	0.25	0.79	
		LHS								
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	3.25	1.00	1.00	1.00	0.25	0.81	
		Ananda Layout 6th Cross Road								
		RHS								
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	9.30	0.90	1.00	0.95	0.25	2.21	
		LHS								
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	15.00	0.90	0.80	0.85	0.25	3.19	
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	9.30	0.90	1.00	0.95	0.25	2.21	
		Ananda Layout 5th Cross Road								
		RHS								
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.10	1.03	0.25	3.84	
			1	15.00	1.10	1.20	1.15	0.25	4.31	639.80

Assistant Executive Engi
Kodigehalli Sub Divisio
BBMP, Bangalore

Contractor PMC Assistant Engineer Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.20	1.00	1.10	0.25	4.13	639.80
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	9.00	1.20	1.20	1.20	0.25	2.70	
	LHS									
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.20	1.20	0.25	4.50	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	9.00	1.10	1.20	1.15	0.25	2.59	
	Ananda Layout Main Road									
	RHS									
			1	15.00	1.10	1.10	1.10	0.25	4.13	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.20	1.20	0.25	4.50	
			1	15.00	1.20	1.50	1.35	0.25	5.06	
			1	15.00	1.50	1.20	1.35	0.25	5.06	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	14.00	1.10	1.20	1.15	0.25	4.03	
	LHS									
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	0.80	0.95	0.25	3.56	
			1	15.00	0.80	1.10	0.95	0.25	3.56	
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.10	1.00	0.25	3.75	
			1	15.00	1.10	0.80	0.95	0.25	3.56	
			1	15.00	0.80	0.75	0.78	0.25	2.91	
			1	15.00	0.75	0.85	0.80	0.25	3.00	
			1	15.00	0.85	1.00	0.93	0.25	3.47	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	

824.52

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	14.00	0.90	1.00	0.95	0.25	3.33	
		Ananda Layout 2nd Main Road								
		RHS								
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	5.80	0.90	1.00	0.95	0.25	1.38	
		LHS								
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	4.30	0.95	0.90	0.93	0.25	0.99	
		Thindlu Shanimahathma Temple Road								
		RHS								
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.30	1.25	0.25	4.69	
			1	15.00	1.30	1.10	1.20	0.25	4.50	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	4.60	1.20	1.00	1.10	0.25	1.27	
		LHS								
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.80	0.90	0.25	3.38	
			1	15.00	0.80	1.10	0.95	0.25	3.56	
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	1.00	0.25	3.56	

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BEMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	10.60	0.90	1.10	1.00	0.25	2.65	
	Thindlu Gowdara Beedi 1st Main ugd Cutting									
			1	15.00	0.95	0.80	0.88	0.20	2.63	
			1	15.00	0.80	0.85	0.83	0.20	2.48	
			1	15.00	0.85	0.80	0.83	0.20	2.48	
			1	15.00	0.80	0.75	0.78	0.20	2.33	
			1	4.10	0.75	0.80	0.78	0.20	0.64	
						Total Qty =			1000.18	
						Qty Ltd to Approved Qty =			1000.08	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Engineer
New Ward No. 11

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Measurements Recarded on : 02.05.2023								
17		Providing, laying, spreading and compacting cushed stone aggregates to **wet mix macadam** specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications								Cum
		1st Main Bullet Krishnappa Layout								
		From Thindlu Main Road to 5th Cross Bullet Krishnappa Layout								
			1	6.00	0.80	0.80	0.80	0.25	1.20	
			1	4.00	1.50	1.50	1.50	0.25	1.50	
			1	14.00	2.00	2.00	2.00	0.25	7.00	
			1	7.00	2.00	2.00	2.00	0.25	3.50	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	15.00	2.40	2.40	2.40	0.25	9.00	
			1	3.00	2.00	2.00	2.00	0.25	1.50	
			1	4.00	4.00	4.00	4.00	0.25	4.00	
			1	9.00	1.50	1.50	1.50	0.25	3.38	
		Nethravathi Bar Road								
			1	15.00	4.50	4.50	4.50	0.20	13.50	
			1	15.00	4.50	4.50	4.50	0.20	13.50	
			1	10.00	4.50	4.50	4.50	0.20	9.00	
			1	15.00	4.50	4.50	4.50	0.20	13.50	
			1	7.00	4.50	4.50	4.50	0.25	7.88	
			1	2.00	2.00	2.00	2.00	0.25	1.00	
			1	3.00	4.00	4.00	4.00	0.25	3.00	
			2	2.00	2.00	2.00	2.00	0.25	2.00	
			1	15.00	0.40	0.40	0.40	0.25	1.50	
			1	5.00	0.40	0.40	0.40	0.25	0.50	
			1	15.00	0.40	0.40	0.40	0.25	1.50	
			1	4.00	0.40	0.40	0.40	0.25	0.40	
			1	2.00	2.00	2.00	2.00	0.25	1.00	
			1	9.00	0.40	0.40	0.40	0.25	0.90	
			1	3.00	0.40	0.40	0.40	0.25	0.30	
		Nethravathi Bar Road								
		Cross Road 1								
			1	15.00	5.50	5.00	5.25	0.25	19.69	
			1	7.00	5.00	6.30	5.65	0.25	9.89	
		5th Cross Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.95	0.80	0.88	0.25	3.28	
			1	15.00	0.80	0.75	0.78	0.25	2.91	
			1	15.00	0.75	0.80	0.78	0.25	2.91	
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	15.00	0.90	0.85	0.88	0.25	3.28	
			1	15.00	0.85	0.70	0.78	0.25	2.91	
			1	15.00	0.70	0.80	0.75	0.25	2.81	

Assistant Executive Engineer
Kodigehalli Sub Divisi
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	4.80	0.80	0.90	0.85	0.25	1.02	
		LHS								181.35
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	15.00	0.90	0.80	0.85	0.25	3.19	
			1	15.00	0.80	0.80	0.80	0.25	3.00	
			1	15.00	0.80	0.75	0.78	0.25	2.91	
			1	15.00	0.75	0.80	0.78	0.25	2.91	
			1	15.00	0.80	0.80	0.80	0.25	3.00	
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	4.80	0.90	0.80	0.85	0.25	1.02	
		Cross Road Bullet Krishnappa Layout								
		RHS								
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.20	1.05	0.25	3.94	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.60	1.00	1.10	1.05	0.25	4.10	
		LHS								
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	0.95	1.03	0.25	3.84	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.60	1.00	0.95	0.98	0.25	3.80	
		4th Cross Sonnappa Layout								
			1	15.00	0.95	0.90	0.93	0.20	2.78	
			1	15.00	0.90	0.90	0.90	0.20	2.70	
			1	15.00	0.90	0.85	0.88	0.20	2.63	
			1	15.00	0.85	0.90	0.88	0.20	2.63	

3424.10

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	14.40	0.90	0.80	0.85	0.20	2.45	344.10
		3rd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00	0.20	3.00	
			1	15.00	0.95	0.90	0.93	0.20	2.78	
			1	7.00	0.90	0.95	0.93	0.20	1.30	
			1	13.50	0.95	0.90	0.93	0.20	2.50	
			1	15.00	0.90	0.90	0.90	0.20	2.70	
			1	10.40	0.95	0.90	0.93	0.20	1.92	
		2nd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00	0.20	3.00	
			1	12.00	1.00	1.00	1.00	0.20	2.40	
		1st Cross Sonnappa Layout								
			1	16.00	0.95	0.90	0.93	0.25	3.70	
			1	15.00	0.90	0.95	0.93	0.25	3.47	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	16.00	1.00	0.95	0.98	0.25	3.90	
		12th A Main Sir MV Layout								
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.10	1.00	0.25	3.75	
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	3.20	1.10	1.10	1.10	0.25	0.88	
		LHS								
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	0.95	0.93	0.25	3.47	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	

4857.71

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Pre-Measurement

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	3.20	0.95	1.00	0.98	0.25	0.78	
		Parwathamma Layout Main Road								
		RHS								
			1	15.00	0.95	0.90	0.93	0.25	3.47	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	3.25	0.95	1.00	0.98	0.25	0.79	
		LHS								
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	3.25	1.00	1.00	1.00	0.25	0.81	
		Ananda Layout 6th Cross Road								
		RHS								
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	9.30	0.90	1.00	0.95	0.25	2.21	
		LHS								
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	15.00	0.90	0.80	0.85	0.25	3.19	
			1	15.00	0.80	0.90	0.85	0.25	3.19	
			1	15.00	0.90	0.90	0.90	0.25	3.38	
			1	9.30	0.90	1.00	0.95	0.25	2.21	
		Ananda Layout 5th Cross Road								
		RHS								
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.10	1.03	0.25	3.84	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.00	1.10	0.25	4.13	

487.21

643.92

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.00	0.95	0.98	0.25	3.66	643.92
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	9.00	1.20	1.20	1.20	0.25	2.70	
	LHS									
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.20	1.20	0.25	4.50	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	9.00	1.10	1.20	1.15	0.25	2.59	
	Ananda Layout Main Road									
	RHS									
			1	15.00	1.10	1.10	1.10	0.25	4.13	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.20	1.20	0.25	4.50	
			1	15.00	1.20	1.50	1.35	0.25	5.06	
			1	15.00	1.50	1.20	1.35	0.25	5.06	
			1	15.00	1.20	1.00	1.10	0.25	4.13	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	1.10	1.05	0.25	3.94	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	14.00	1.10	1.20	1.15	0.25	4.03	
	LHS									
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	0.80	0.95	0.25	3.56	
			1	15.00	0.80	1.10	0.95	0.25	3.56	
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.10	1.00	0.25	3.75	
			1	15.00	1.10	0.80	0.95	0.25	3.56	
			1	15.00	0.80	0.75	0.78	0.25	2.91	
			1	15.00	0.75	0.85	0.80	0.25	3.00	
			1	15.00	0.85	1.00	0.93	0.25	3.47	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	828.17

Assistant Executive Engine
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transight Consultants Pvt. Ltd. Bangalore

PMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.00	0.90	0.95	0.25	3.56	828.17
			1	14.00	0.90	1.00	0.95	0.25	3.33	
		Ananda Layout 2nd Main Road								
		RHS								
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	5.80	0.90	1.00	0.95	0.25	1.38	
		LHS								
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	4.30	0.95	0.90	0.93	0.25	0.99	
		Thindlu Shanimahathma Temple Road								
		RHS								
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.00	1.05	0.25	3.94	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	1.20	1.10	0.25	4.13	
			1	15.00	1.20	1.10	1.15	0.25	4.31	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	15.00	1.20	1.30	1.25	0.25	4.69	
			1	15.00	1.30	1.10	1.20	0.25	4.50	
			1	15.00	1.10	1.20	1.15	0.25	4.31	
			1	4.60	1.20	1.00	1.10	0.25	1.27	
		LHS								
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	0.80	0.90	0.25	3.38	
			1	15.00	0.80	1.10	0.95	0.25	3.56	
			1	15.00	1.10	0.90	1.00	0.25	3.75	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	
			1	15.00	1.00	1.00	1.00	0.25	3.75	
			1	15.00	1.00	0.95	0.98	0.25	3.66	
			1	15.00	0.95	1.00	0.98	0.25	3.66	
			1	15.00	1.00	0.90	0.95	0.25	3.56	
			1	15.00	0.90	1.00	0.95	0.25	3.56	9788.41

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.00	0.90	0.95	0.25	3.56	988.41
			1	10.60	0.90	1.10	1.00	0.25	2.65	
		Thindlu Gowdara Beedi 1st Main ugd Cutting								
			1	15.00	0.95	0.80	0.88	0.20	2.63	
			1	15.00	0.80	0.85	0.83	0.20	2.48	
			1	15.00	0.85	0.80	0.83	0.20	2.48	
			1	15.00	0.80	0.75	0.78	0.20	2.33	
			1	4.10	0.75	0.80	0.78	0.20	0.64	
						Total Qty =			1005.16	
						Qty Ltd to Approved Qty =			1000.00	

Assistant Executive Engi
Kodigehalli Sub Divisi
BBMP, Bangalore

Assistant Engineer
New Ward No. 11

Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Measurements Recarded on : 03.05.2023								
18		Providing and applying **primer coat** with SS1 grade bitumen emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.70 kg / sqm using mechanical means complete as per specifications								Sqm
		1st Main Bullet Krishnappa Layout								
		From Thindlu Main Road to 5th Cross Bullet Krishnappa Layout								
			1	6.00	0.80	0.80	0.80		4.80	
			1	4.00	1.50	1.50	1.50		6.00	
			1	14.00	2.00	2.00	2.00		28.00	
			1	7.00	2.00	2.00	2.00		14.00	
			1	15.00	2.40	2.40	2.40		36.00	
			1	15.00	2.40	2.40	2.40		36.00	
			1	15.00	2.40	2.40	2.40		36.00	
			1	15.00	2.40	2.40	2.40		36.00	
			1	3.00	2.00	2.00	2.00		6.00	
			1	4.00	4.00	4.00	4.00		16.00	
			1	9.00	1.50	1.50	1.50		13.50	
		Nethravathi Bar Road								
			1	15.00	4.50	4.50	4.50		67.50	
			1	15.00	4.50	4.50	4.50		67.50	
			1	10.00	4.50	4.50	4.50		45.00	
			1	15.00	4.50	4.50	4.50		67.50	
			1	7.00	4.50	4.50	4.50		31.50	
			1	2.00	2.00	2.00	2.00		4.00	
			1	3.00	4.00	4.00	4.00		12.00	
			2	2.00	2.00	2.00	2.00		8.00	
			1	15.00	0.40	0.40	0.40		6.00	
			1	5.00	0.40	0.40	0.40		2.00	
			1	15.00	0.40	0.40	0.40		6.00	
			1	4.00	0.40	0.40	0.40		1.60	
			1	2.00	2.00	2.00	2.00		4.00	
			1	9.00	0.40	0.40	0.40		3.60	
			1	3.00	0.40	0.40	0.40		1.20	
		Nethravathi Bar Road								
		Cross Road 1								
			1	15.00	5.50	5.00	5.25		78.75	
			1	7.00	5.00	6.30	5.65		39.55	
		5th Cross Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.95	0.80	0.88		13.13	
			1	15.00	0.80	0.75	0.78		11.63	
			1	15.00	0.75	0.80	0.78		11.63	
			1	15.00	0.80	0.90	0.85		12.75	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.85	0.88		13.13	
			1	15.00	0.85	0.70	0.78		11.63	
			1	15.00	0.70	0.80	0.75		11.25	
			1	4.80	0.80	0.90	0.85		4.08	

780.71

Assistant Executive Engi
Kodigehalli Sub Divisi
BBMP, Bangalore

ontractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		LHS								
			1	15.00	0.80	0.90	0.85		12.75	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.80	0.85		12.75	
			1	15.00	0.80	0.80	0.80		12.00	
			1	15.00	0.80	0.75	0.78		11.63	
			1	15.00	0.75	0.80	0.78		11.63	
			1	15.00	0.80	0.80	0.80		12.00	
			1	15.00	0.80	0.90	0.85		12.75	
			1	4.80	0.90	0.80	0.85		4.08	
		Cross Road Bullet Krishnappa Layout								
		RHS								
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.20	1.05		15.75	
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	1.20	1.10		16.50	
			1	15.00	1.20	1.10	1.15		17.25	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	1.20	1.10		16.50	
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	1.20	1.10		16.50	
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.60	1.00	1.10	1.05		16.38	
		LHS								
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	0.95	1.03		15.38	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.60	1.00	0.95	0.98		15.21	
		4th Cross Sonnappa Layout								
			1	15.00	0.95	0.90	0.93		13.88	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.85	0.88		13.13	
			1	15.00	0.85	0.90	0.88		13.13	
			1	14.40	0.90	0.80	0.85		12.24	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		3rd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.00	0.95	0.90	0.93		13.88	
			1	7.00	0.90	0.95	0.93		6.48	
			1	13.50	0.95	0.90	0.93		12.49	
			1	15.00	0.90	0.90	0.90		13.50	
			1	10.40	0.95	0.90	0.93		9.62	
		2nd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00		15.00	
			1	12.00	1.00	1.00	1.00		12.00	
		1st Cross Sonnappa Layout								
			1	16.00	0.95	0.90	0.93		14.80	
			1	15.00	0.90	0.95	0.93		13.88	
			1	15.00	0.95	1.00	0.98		14.63	
			1	16.00	1.00	0.95	0.98		15.60	
		12th A Main Sir MV Layout								
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.20	1.10		16.50	
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.10	1.00		15.00	
			1	15.00	1.10	0.90	1.00		15.00	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	1.10	1.05		15.75	
			1	3.20	1.10	1.10	1.10		3.52	
		LHS								
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	0.95	0.93		13.88	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.20	1.10		16.50	
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	0.95	0.98		14.63	

1449.24

3827.84

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Parwathamma Layout Main Road								
		RHS	1	3.20	0.95	1.00	0.98		3.12	2887.84
			1	15.00	0.95	0.90	0.93		13.88	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	0.95	0.98		14.63	
		LHS	1	3.25	0.95	1.00	0.98		3.17	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.00	0.95		14.25	
			1	3.25	1.00	1.00	1.00		3.25	
		Ananda Layout 6th Cross Road								
		RHS	1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	9.30	0.90	1.00	0.95		8.84	
		LHS	1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.90	0.90	0.90		13.50	
			1	15.00	0.90	0.80	0.85		12.75	
			1	15.00	0.80	0.90	0.85		12.75	
			1	15.00	0.90	0.90	0.90		13.50	
			1	9.30	0.90	1.00	0.95		8.84	
		Ananda Layout 5th Cross Road								
		RHS	1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.10	1.03		15.38	
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.20	1.10		16.50	

Assistant Executive Engineer
Kodigehalli Sub Division
UBMP, Bangalore

26-2-22

Contractor

Transheight Consultants Pvt. Ltd. Bangalore

PMC

Assistant Engineer

Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.00	1.00	1.20	1.10		16.50	
			1	9.00	1.20	1.20	1.20		10.80	
	LHS									
			1	15.00	1.20	1.10	1.15		17.25	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	1.20	1.00	1.10		16.50	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	1.20	1.20	1.20		18.00	
			1	15.00	1.20	1.10	1.15		17.25	
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	1.20	1.10	1.15		17.25	
			1	9.00	1.10	1.20	1.15		10.35	
	Ananda Layout Main Road									
	RHS									
			1	15.00	1.10	1.10	1.10		16.50	
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	1.20	1.20	1.20		18.00	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.00	1.00	1.10	1.05		15.75	
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	1.20	1.10	1.15		17.25	
			1	14.00	1.10	1.20	1.15		16.10	
	LHS									
			1	15.00	1.20	1.10	1.15		17.25	
			1	15.00	1.10	0.80	0.95		14.25	
			1	15.00	0.80	1.10	0.95		14.25	
			1	15.00	1.10	0.90	1.00		15.00	
			1	15.00	0.90	1.10	1.00		15.00	
			1	15.00	0.85	1.00	0.93		13.88	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	14.00	0.90	1.00	0.95		13.30	
	Ananda Layout 2nd Main Road									
	RHS									
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	5.80	0.90	1.00	0.95		5.51	
	LHS									

Assistant Executive Engin
Kodigehalli Sub Divisio
BBMP, Bangalore

2672-5

8345-51

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.10	1.00	1.05		15.75	3245.51
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.00	1.00	0.95	0.98		14.63	
			1	4.30	0.95	0.90	0.93		3.98	
		Thindlu Shanimahathma Temple Road								
		RHS								
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	1.20	1.10	1.15		17.25	
			1	15.00	1.10	1.00	1.05		15.75	
			1	15.00	1.00	1.20	1.10		16.50	
			1	15.00	1.20	1.10	1.15		17.25	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	1.20	1.10		16.50	
			1	15.00	1.20	1.10	1.15		17.25	
			1	15.00	1.10	1.20	1.15		17.25	
			1	15.00	1.20	1.30	1.25		18.75	
			1	15.00	1.30	1.10	1.20		18.00	
			1	15.00	1.10	1.20	1.15		17.25	
			1	4.60	1.20	1.00	1.10		5.06	
		LHS								
			1	15.00	1.10	0.90	1.00		15.00	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	0.80	0.90		13.50	
			1	15.00	0.80	1.10	0.95		14.25	
			1	15.00	1.10	0.90	1.00		15.00	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	1.00	1.00		15.00	
			1	15.00	1.00	0.95	0.98		14.63	
			1	15.00	0.95	1.00	0.98		14.63	
			1	15.00	1.00	0.90	0.95		14.25	
			1	15.00	0.90	1.00	0.95		14.25	
			1	15.00	1.00	0.90	0.95		14.25	
			1	10.60	0.90	1.10	1.00		10.60	
		Thindlu Gowdara Beedi 1st Main ugd Cutting								
			1	15.00	0.95	0.80	0.88		13.13	
			1	15.00	0.80	0.85	0.83		12.38	
			1	15.00	0.85	0.80	0.83		12.38	
			1	15.00	0.80	0.75	0.78		11.63	
			1	15.00	0.75	0.75	0.75		11.25	
			1	6.20	0.75	0.80	0.78		4.81	
						Total Qty =			**3881.83**	
						Total Qty =			**3875.14**	

Assistant Executive Engi
Kodigehalli Sub Divisio
BBMP, Bangalore

Assistant Engineer
New Ward No. 11

Assistant Executive Engineer
Kodigehalli Sub Division

Contractor

Treasheight Consultants Pvt. Ltd. Bangalore RMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Measurements Recarded on : 05.05.2023								
20		Dense Graded Bituminous Macadam Grading - II for traffic < 20 MSA Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects								Cum
		1st Main Bullet Krishnappa Layout								
		From Thindlu Main Road to 5th Cross Bullet Krishnappa Layout								
			1	6.00	0.80	0.80	0.80	0.05	0.24	
			1	4.00	1.50	1.50	1.50	0.05	0.30	
			1	14.00	2.00	2.00	2.00	0.05	1.40	
			1	7.00	2.00	2.00	2.00	0.05	0.70	
			1	15.00	2.40	2.40	2.40	0.05	1.80	
			1	15.00	2.40	2.40	2.40	0.05	1.80	
			1	15.00	2.40	2.40	2.40	0.05	1.80	
			1	15.00	2.40	2.40	2.40	0.05	1.80	
			1	3.00	2.00	2.00	2.00	0.05	0.30	
			1	4.00	4.00	4.00	4.00	0.05	0.80	
			1	9.00	1.50	1.50	1.50	0.05	0.68	
		Nethravathi Bar Road								
			1	15.00	4.50	4.50	4.50	0.05	3.38	
			1	15.00	4.50	4.50	4.50	0.05	3.38	
			1	10.00	4.50	4.50	4.50	0.05	2.25	
			1	15.00	4.50	4.50	4.50	0.05	3.38	
			1	7.00	4.50	4.50	4.50	0.05	1.58	
			1	2.00	2.00	2.00	2.00	0.05	0.20	
			1	3.00	4.00	4.00	4.00	0.05	0.60	
			2	2.00	2.00	2.00	2.00	0.05	0.40	
			1	15.00	0.40	0.40	0.40	0.05	0.30	
			1	5.00	0.40	0.40	0.40	0.05	0.10	
			1	15.00	0.40	0.40	0.40	0.05	0.30	
			1	4.00	0.40	0.40	0.40	0.05	0.08	
			1	2.00	2.00	2.00	2.00	0.05	0.20	
			1	9.00	0.40	0.40	0.40	0.05	0.18	
			1	3.00	0.40	0.40	0.40	0.05	0.06	
		Nethravathi Bar Road								
		Cross Road 1								
			1	15.00	5.50	5.00	5.25	0.05	3.94	
			1	7.00	5.00	6.30	5.65	0.05	1.98	
		5th Cross Bullet Krishnappa Layout								
		RHS								
			1	15.00	0.95	0.80	0.88	0.05	0.66	
			1	15.00	0.80	0.75	0.78	0.05	0.58	
			1	15.00	0.75	0.80	0.78	0.05	0.58	
			1	15.00	0.80	0.90	0.85	0.05	0.64	
			1	15.00	0.90	0.90	0.90	0.05	0.68	
			1	15.00	0.90	0.85	0.88	0.05	0.66	
			1	15.00	0.85	0.70	0.78	0.05	0.58	

Assistant Executive Engine
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore

AEE

Assistant Engineer

28.07

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.70	0.80	0.75	0.05	0.56	72.27
			1	4.80	0.80	0.90	0.85	0.05	0.20	
		LHS								
			1	15.00	0.80	0.90	0.85	0.05	0.64	
			1	15.00	0.90	0.90	0.90	0.05	0.68	
			1	15.00	0.90	0.80	0.85	0.05	0.64	
			1	15.00	0.80	0.80	0.80	0.05	0.60	
			1	15.00	0.80	0.75	0.78	0.05	0.58	
			1	15.00	0.75	0.80	0.78	0.05	0.58	
			1	15.00	0.80	0.80	0.80	0.05	0.60	
			1	15.00	0.80	0.90	0.85	0.05	0.64	
			1	4.80	0.90	0.80	0.85	0.05	0.20	
		Cross Road Bullet Krishnappa Layout RHS								
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.20	1.05	0.05	0.79	
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.60	1.00	1.10	1.05	0.05	0.82	
		LHS								
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	0.95	1.03	0.05	0.77	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.60	1.00	0.95	0.98	0.05	0.76	
		4th Cross Sonnappa Layout								
			1	15.00	0.95	0.90	0.93	0.05	0.69	
			1	15.00	0.90	0.90	0.90	0.05	0.68	
			1	15.00	0.90	0.85	0.88	0.05	0.66	71.69

Contractor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.85	0.90	0.88	0.05	0.66	71.69
			1	14.40	0.90	0.80	0.85	0.05	0.61	
		3rd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.00	0.95	0.90	0.93	0.05	0.69	
			1	7.00	0.90	0.95	0.93	0.05	0.32	
			1	13.50	0.95	0.90	0.93	0.05	0.62	
			1	15.00	0.90	0.90	0.90	0.05	0.68	
			1	10.40	0.95	0.90	0.93	0.05	0.48	
		2nd Cross Sonnappa Layout								
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	12.00	1.00	1.00	1.00	0.05	0.60	
		1st Cross Sonnappa Layout								
			1	16.00	0.95	0.90	0.93	0.05	0.74	
			1	15.00	0.90	0.95	0.93	0.05	0.69	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	16.00	1.00	0.95	0.98	0.05	0.78	
		12th A Main Sir MV Layout								
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.10	1.00	0.05	0.75	
			1	15.00	1.10	0.90	1.00	0.05	0.75	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	3.20	1.10	1.10	1.10	0.05	0.18	
		LHS								
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	0.95	0.93	0.05	0.69	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.20	1.10	0.05	0.83	

102.63

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor PMC Assistant Engineer Assistant Executive Engineer

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	1.20	1.00	1.10	0.05	0.83	102.63
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	3.20	0.95	1.00	0.98	0.05	0.16	
		Parwathamma Layout Main Road								
		RHS								
			1	15.00	0.95	0.90	0.93	0.05	0.69	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	3.25	0.95	1.00	0.98	0.05	0.16	
		LHS								
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	3.25	1.00	1.00	1.00	0.05	0.16	
		Ananda Layout 6th Cross Road								
		RHS								
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	9.30	0.90	1.00	0.95	0.05	0.44	
		LHS								
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.90	0.90	0.90	0.05	0.68	
			1	15.00	0.90	0.80	0.85	0.05	0.64	
			1	15.00	0.80	0.90	0.85	0.05	0.64	
			1	15.00	0.90	0.90	0.90	0.05	0.68	
			1	9.30	0.90	1.00	0.95	0.05	0.44	
		Ananda Layout 5th Cross Road								
		RHS								
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.10	1.03	0.05	0.77	
			1	15.00	1.10	1.20	1.15	0.05	0.86	

132.07

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	15.00	0.95	1.00	0.98	0.05	0.73	132.07
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	9.00	1.20	1.20	1.20	0.05	0.54	
	LHS									
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	15.00	1.20	1.00	1.10	0.05	0.83	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	15.00	1.20	1.20	1.20	0.05	0.90	
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	9.00	1.10	1.20	1.15	0.05	0.52	
	Ananda Layout Main Road									
	RHS									
			1	15.00	1.10	1.10	1.10	0.05	0.83	
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	15.00	1.20	1.20	1.20	0.05	0.90	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.00	1.00	1.10	1.05	0.05	0.79	
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	14.00	1.10	1.20	1.15	0.05	0.81	
	LHS									
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	15.00	1.10	0.80	0.95	0.05	0.71	
			1	15.00	0.80	1.10	0.95	0.05	0.71	
			1	15.00	1.10	0.90	1.00	0.05	0.75	
			1	15.00	0.90	1.10	1.00	0.05	0.75	
			1	15.00	0.85	1.00	0.93	0.05	0.69	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	14.00	0.90	1.00	0.95	0.05	0.67	
	Ananda Layout 2nd Main Road									
	RHS									
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	

167.07

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			1	5.80	0.90	1.00	0.95	0.05	0.28	167.09
		LHS								
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	4.30	0.95	0.90	0.93	0.05	0.20	
		Thindlu Shanimahathma Temple Road								
		RHS								
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	15.00	1.10	1.00	1.05	0.05	0.79	
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	1.20	1.10	0.05	0.83	
			1	15.00	1.20	1.10	1.15	0.05	0.86	
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	15.00	1.20	1.30	1.25	0.05	0.94	
			1	15.00	1.30	1.10	1.20	0.05	0.90	
			1	15.00	1.10	1.20	1.15	0.05	0.86	
			1	4.60	1.20	1.00	1.10	0.05	0.25	
		LHS								
			1	15.00	1.10	0.90	1.00	0.05	0.75	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	0.80	0.90	0.05	0.68	
			1	15.00	0.80	1.10	0.95	0.05	0.71	
			1	15.00	1.10	0.90	1.00	0.05	0.75	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	1.00	1.00	0.05	0.75	
			1	15.00	1.00	0.95	0.98	0.05	0.73	
			1	15.00	0.95	1.00	0.98	0.05	0.73	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	15.00	0.90	1.00	0.95	0.05	0.71	
			1	15.00	1.00	0.90	0.95	0.05	0.71	
			1	10.60	0.90	1.10	1.00	0.05	0.53	
		Thindlu Gowdara Beedi 1st Main ugd Cutting								
			1	15.00	0.95	0.80	0.88	0.05	0.66	
			1	15.00	0.80	0.85	0.83	0.05	0.62	
			1	15.00	0.85	0.80	0.83	0.05	0.62	
			1	15.00	0.80	0.75	0.78	0.05	0.58	
			1	15.00	0.75	0.75	0.75	0.05	0.56	
			1	6.20	0.75	0.80	0.78	0.05	0.24	
						Total Qty =			**194.09**	
						Qty Ltd to Approved Qty =			**193.76**	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage		Description of work	No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
	Measurements Recarded on : 06.05.2023										
19	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom.										Sqm
			Nethravathi Bar Road								
			From Thindlu Main Road to 1st Main Bullet Krishnappa Layout Road								
				0.50	5.10	5.70	5.35	5.53		14.09	
	0.00	15.00		1	15.00	5.70	4.90	5.30		79.50	
	15.00	30.00		1	15.00	4.90	4.55	4.73		70.88	
	30.00	45.00		1	15.00	4.55	3.95	4.25		63.75	
	45.00	60.00		1	15.00	3.95	4.55	4.25		63.75	
	60.00	75.00		1	15.00	4.55	4.45	4.50		67.50	
	75.00	90.00		1	15.00	4.45	4.80	4.63		69.38	
	90.00	105.10		1	15.10	4.80	5.90	5.35		80.79	
			Deductions								
			Chamber	-1	1.00			0.70		-0.70	
			Manhole	-1	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-0.64	
			Nethravathi Bar Road								
			Cross Road 1								
	0.00	15.00		1	15.00	5.45	5.00	5.23		78.38	
	15.00	22.00		1	7.00	5.00	6.30	5.65		39.55	
			Deductions								
			Manhole	-1	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-0.64	
			Nethravathi Bar Road								
			Cross Road 2								
	0.00	15.00		1	15.00	4.10	4.60	4.35		65.25	
	15.00	32.60		1	17.60	4.60	5.30	4.95		87.12	
			1st Main Bullet Krishnappa Layout								
			From Thindlu Main Road to 5th Cross Bullet Krishnappa Layout								
	0.00	15.00		1	15.00	5.65	5.50	5.58		83.63	
	15.00	30.00		1	15.00	5.50	4.50	5.00		75.00	
	30.00	45.00		1	15.00	4.50	4.60	4.55		68.25	
	45.00	60.00		1	15.00	4.60	4.75	4.68		70.13	
	60.00	75.00		1	15.00	4.75	5.40	5.08		76.13	
	75.00	90.00		1	15.00	5.40	5.35	5.38		80.63	
	90.00	105.00		1	15.00	5.35	6.10	5.73		85.88	
	105.00	120.00		1	15.00	6.10	4.20	5.15		77.25	
	120.00	135.00		1	15.00	4.20	4.70	4.45		66.75	
	135.00	150.00		1	15.00	4.70	5.20	4.95		74.25	
	150.00	165.00		1	15.00	5.20	5.00	5.10		76.50	
	165.00	180.00		1	15.00	5.00	5.60	5.30		79.50	
	180.00	195.00		1	15.00	5.60	5.50	5.55		83.25	
			Deductions								
			Chamber	-4	1.00			0.70		-2.80	
			Manhole	-4	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-2.56	

1769.70

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

Transheight Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		5th Cross Bullet Krishnappa Layout								
		From Sathya Green Apartment to Bullet Krishnappa Layout Road								
0.00	15.00		1	15.00	7.00	5.30	6.15		92.25	
15.00	30.00		1	15.00	5.30	4.60	4.95		74.25	
30.00	45.00		1	15.00	4.60	5.50	5.05		75.75	
45.00	60.00		1	15.00	5.50	5.50	5.50		82.50	
60.00	75.00		1	15.00	5.50	5.25	5.38		80.63	
75.00	90.00		1	15.00	5.25	5.80	5.53		82.88	
90.00	105.00		1	15.00	5.80	5.40	5.60		84.00	
105.00	120.00		1	15.00	5.40	5.70	5.55		83.25	
120.00	124.80		1	4.80	5.70	5.85	5.78		27.72	
		Deductions								
		Chamber	-3	1.00			0.70		-2.10	
		Manhole	-1	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-0.64	
		Cross Road Bullet Krishnappa Layout								
		From 5th Cross to Dead End								
0.00	15.00		1	15.00	5.20	4.80	5.00		75.00	
15.00	30.00		1	15.00	4.80	4.80	4.80		72.00	
30.00	45.00		1	15.00	4.80	4.60	4.70		70.50	
45.00	60.00		1	15.00	4.60	5.70	5.15		77.25	
60.00	75.00		1	15.00	5.70	5.90	5.80		87.00	
75.00	90.00		1	15.00	5.90	4.15	5.03		75.38	
90.00	105.00		1	15.00	4.15	4.10	4.13		61.88	
105.00	120.00		1	15.00	4.10	5.20	4.65		69.75	
120.00	135.00		1	15.00	5.20	5.50	5.35		80.25	
135.00	150.00		1	15.00	5.50	5.50	5.50		82.50	
150.00	165.00		1	15.00	5.50	5.70	5.60		84.00	
165.00	180.00		1	15.00	5.70	5.40	5.55		83.25	
180.00	195.00		1	15.00	5.40	5.30	5.35		80.25	
195.00	210.00		1	15.00	5.30	5.20	5.25		78.75	
210.00	225.00		1	15.00	5.20	5.50	5.35		80.25	
225.00	240.60		1	15.60	5.50	5.60	5.55		86.58	
			1	4.30			1.50		6.45	
		Deductions								
		Chamber	-3	1.00			0.70		-2.10	
		Manhole	-2	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-1.28	
		4th Cross Sonnappa Layout								
		From Dead end to 12th A Main Sir MV layout								
0.00	15.00		1	15.00	4.00	4.35	4.18		62.63	
15.00	30.00		1	15.00	4.35	4.35	4.35		65.25	
30.00	45.00		1	15.00	4.35	4.75	4.55		68.25	
45.00	60.00		1	15.00	4.75	4.30	4.53		67.88	
60.00	74.40		1	14.40	4.30	5.30	4.80		69.12	
		Deductions								
		Chamber	-1	1.00			0.70		-0.70	

1769.70

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

40330-25

Contractor

Transheuni Consultants Pvt. Ltd. Bangalore PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Manhole	-1	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-0.64	
		3rd Cross Sonnappa Layout From Dead end to 12th A Main Sir MV layout								
	0.00	15.00	1	15.00	3.05	3.55	3.30		49.50	
	15.00	30.00	1	15.00	3.55	4.00	3.78		56.63	
	30.00	37.00	1	7.00	4.00	4.45	4.23		29.58	
	0.00	13.50	1	13.50	4.50	3.80	4.15		56.03	
	0.00	15.00	1	15.00	4.25	3.60	3.93		58.88	
	15.00	25.40	1	10.40	3.60	5.15	4.38		45.50	
		Deductions								
		Chamber	-1	1.00			0.70		-0.70	
		Manhole	-1	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-0.64	
		2nd Cross Sonnappa Layout From Dead end to 12th A Main Sir MV layout								
	0.00	15.00	1	15.00	3.75	4.05	3.90		58.50	
	15.00	27.00	1	12.00	4.05	5.40	4.73		56.70	
		1st Cross Sonnappa Layout From Dead end to 12th A Main Sir MV layout								
	0.00	16.00	1	16.00	4.35	3.45	3.90		62.40	
	0.00	15.00	1	15.00	5.40	4.20	4.80		72.00	
	15.00	30.00	1	15.00	4.20	4.40	4.30		64.50	
	30.00	46.00	1	16.00	4.40	3.80	4.10		65.60	
		Deductions								
		Chamber	-2	1.00			0.70		-1.40	
		Manhole	-2	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-1.28	
		12th A Main Sir MV Layout From Sathya Green Apartment to Sir MV Layout Main Road								
	0.00	13.30	1	13.30	2.75	2.80	2.78		36.91	
	13.30	16.60	1	3.30	3.85	4.30	4.08		13.45	
	16.60	31.60	1	15.00	5.60	5.10	5.35		80.25	
	31.60	46.60	1	15.00	5.10	5.15	5.13		76.88	
	46.60	61.60	1	15.00	5.15	4.50	4.83		72.38	
	61.60	76.60	1	15.00	4.50	5.60	5.05		75.75	
	76.60	91.60	1	15.00	5.60	5.60	5.60		84.00	
	91.60	106.60	1	15.00	5.60	5.65	5.63		84.38	
	106.60	121.60	1	15.00	5.65	5.70	5.68		85.13	
	121.60	136.60	1	15.00	5.70	4.90	5.30		79.50	
	136.60	151.60	1	15.00	4.90	4.15	4.53		67.88	
	151.60	166.60	1	15.00	4.15	4.50	4.33		64.88	
	166.60	181.60	1	15.00	4.50	4.50	4.50		67.50	
	181.60	196.60	1	15.00	4.50	4.45	4.48		67.13	
	196.60	211.60	1	15.00	4.45	4.70	4.58		68.63	
	211.60	226.60	1	15.00	4.70	4.60	4.65		69.75	
	226.60	243.20	1	16.60	4.60	5.50	5.05		83.83	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage		Description of work	No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
			Deductions								
			Chamber	-3	1.00			0.70		-2.10	
			Manhole	-3	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-1.92	
			Parwathamma Layout Main Road								
			From Sathya Green Apartment to Thindlu Main Road								
	0.00	15.00		1	15.00	4.00	3.30	3.65		54.75	
	15.00	27.00		1	12.00	4.10	3.45	3.78		45.30	
	0.00	15.00		1	15.00	6.45	5.15	5.80		87.00	
	15.00	30.00		1	15.00	5.15	5.15	5.15		77.25	
	30.00	45.00		1	15.00	5.15	6.00	5.58		83.63	
	45.00	60.00		1	15.00	6.00	5.15	5.58		83.63	
	60.00	75.00		1	15.00	5.15	5.50	5.33		79.88	
	75.00	90.00		1	15.00	5.50	6.70	6.10		91.50	
	90.00	105.00		1	15.00	6.70	5.95	6.33		94.88	
	105.00	120.00		1	15.00	5.95	5.10	5.53		82.88	
	120.00	135.00		1	15.00	5.10	5.55	5.33		79.88	
	135.00	150.00		1	15.00	5.55	5.40	5.48		82.13	
	150.00	165.00		1	15.00	5.40	7.80	6.60		99.00	
			Main Road Enterance	1	3.25	8.40	4.50	6.45		20.96	
			Deductions								
			Chamber	-4	1.00			0.70		-2.80	
			Manhole	-4	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-2.56	
			Ananda Layout 6th Cross Road								
			From Dead End to Ananda Layout Main Road								
	0.00	15.00		1	15.00	2.60	3.45	3.03		45.38	
	15.00	30.00		1	15.00	3.45	4.35	3.90		58.50	
	30.00	45.00		1	15.00	4.35	5.20	4.78		71.63	
	45.00	60.00		1	15.00	5.20	4.20	4.70		70.50	
	60.00	75.00		1	15.00	4.20	4.10	4.15		62.25	
	75.00	84.30		1	9.30	4.10	4.60	4.35		40.46	
			Ananda Layout 5th Cross Road								
			From Sir MV Layout to Ananda Layout Main Road								
	0.00	15.00		1	15.00	5.10	3.75	4.43		66.38	
	15.00	30.00		1	15.00	3.75	3.90	3.83		57.38	
	30.00	45.00		1	15.00	3.90	3.80	3.85		57.75	
	45.00	53.50		1	8.50	3.80	3.40	3.60		30.60	
	53.50	68.50		1	15.00	5.90	5.40	5.65		84.75	
	68.50	83.50		1	15.00	5.40	5.00	5.20		78.00	
	83.50	98.50		1	15.00	5.00	4.90	4.95		74.25	
	98.50	113.50		1	15.00	4.90	4.80	4.85		72.75	
	113.50	128.50		1	15.00	4.80	4.15	4.48		67.13	
	128.50	143.50		1	15.00	4.15	5.50	4.83		72.38	
	143.50	158.50		1	15.00	5.50	5.15	5.33		79.88	
	158.50	174.50		1	16.00	5.15	5.40	5.28		84.40	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Transheight Consultants Pvt. Ltd. Bangalore

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Sl No	Chinage	Description of work	Mesurement No.	L	B1	B2	Av.,B	D	Qty	Rate / Unit
		Deductions								8107-7
		Chamber	-1	1.00			0.70		-0.70	
		Ananda Layout Main Road								
		From Dead End to Siddalingeshwara Layout Main Road								
0.00	15.00		1	15.00	4.60	4.45	4.53		67.88	
15.00	30.00		1	15.00	4.45	4.80	4.63		69.38	
30.00	45.00		1	15.00	4.80	4.70	4.75		71.25	
45.00	60.00		1	15.00	4.70	4.75	4.73		70.88	
60.00	75.00		1	15.00	4.75	4.35	4.55		68.25	
75.00	90.00		1	15.00	4.35	4.60	4.48		67.13	
90.00	105.00		1	15.00	4.60	4.75	4.68		70.13	
105.00	120.00		1	15.00	4.75	4.80	4.78		71.63	
120.00	135.00		1	15.00	4.80	5.40	5.10		76.50	
135.00	150.00		1	15.00	5.40	5.60	5.50		82.50	
150.00	165.00		1	15.00	5.60	6.00	5.80		87.00	
165.00	180.00		1	15.00	6.00	5.75	5.88		88.13	
180.00	195.00		1	15.00	5.75	4.60	5.18		77.63	
195.00	210.00		1	15.00	4.60	6.00	5.30		79.50	
210.00	224.20		1	14.20	6.00	6.00	6.00		85.20	
		Deductions								
		Chamber	-6	1.00			0.70		-4.20	
		Manhole	-6	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-3.84	
		Ananda Layout 2nd Main Road								
		From Main Road to Dead End								
0.00	15.00		1	15.00	4.20	4.00	4.10		61.50	
15.00	30.00		1	15.00	4.00	4.40	4.20		63.00	
30.00	45.00		1	15.00	4.40	4.30	4.35		65.25	
45.00	60.00		1	15.00	4.30	4.40	4.35		65.25	
60.00	76.70		1	16.70	4.40	4.00	4.20		70.14	
		Deductions								
		Manhole	-2	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-1.28	
		Thindlu Shanimahathma Temple Road								
		From GKVK Double Road to Govt Hospital Thindlu								
0.00	15.00		1	15.00	4.60	3.50	4.05		60.75	
15.00	30.00		1	15.00	3.50	4.20	3.85		57.75	
30.00	45.00		1	15.00	4.20	4.40	4.30		64.50	
45.00	60.00		1	15.00	4.40	4.20	4.30		64.50	
60.00	75.00		1	15.00	4.20	4.20	4.20		63.00	
75.00	90.00		1	15.00	4.20	4.60	4.40		66.00	
90.00	105.00		1	15.00	4.60	4.70	4.65		69.75	
105.00	120.00		1	15.00	4.70	4.80	4.75		71.25	
120.00	135.00		1	15.00	4.80	5.20	5.00		75.00	
135.00	150.00		1	15.00	5.20	4.70	4.95		74.25	
150.00	165.00		1	15.00	4.70	5.00	4.85		72.75	

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Sl No	Chinage		Description of work	No.	Mesurement L	B1	B2	Av.,B	D	Qty	Rate / Unit
	165.00	180.00		1	15.00	5.00	5.50	5.25		78.75	
	180.00	195.00		1	15.00	5.50	5.90	5.70		85.50	
	195.00	210.00		1	15.00	5.90	5.40	5.65		84.75	
	210.00	225.00		1	15.00	5.40	5.30	5.35		80.25	
	225.00	240.00		1	15.00	5.30	5.30	5.30		79.50	
	240.00	255.00		1	15.00	5.30	5.20	5.25		78.75	
	255.00	270.00		1	15.00	5.20	4.80	5.00		75.00	
	270.00	283.90		1	13.90	4.80	5.30	5.05		70.20	
			Deductions								
			Manhole	-7	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-4.48	
			Thindlu Gowdara Beedi 1st Main								
			From Thindlu Main Road to Dead End								
	0.00	15.00		1	15.00	6.40	4.60	5.50		82.50	
	15.00	30.00		1	15.00	4.60	3.90	4.25		63.75	
	30.00	45.00		1	15.00	3.90	5.00	4.45		66.75	
	45.00	60.00		1	15.00	5.00	3.60	4.30		64.50	
	60.00	64.10		1	4.10	3.60	3.90	3.75		15.38	
	0.00	14.20		1	14.20	4.20	5.50	4.85		68.87	
	0.00	15.00		1	15.00	3.20	3.70	3.45		51.75	
	15.00	30.00		1	15.00	3.70	3.50	3.60		54.00	
	30.00	45.30		1	15.30	3.50	4.20	3.85		58.91	
				1	5.50			2.80		15.40	
			Deductions								
			Manhole	-5	0.64	Area of Circle = (3.142*0.9*0.9)/4 = 0.64				-3.20	
			Chamber	-3	1.00			0.70		-2.10	
						Total Qty =				**11459.45**	
						Qty Ltd to Approved Qty =				**11456.70**	

Assistant Engineer
New Ward No. 11

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer